

ITEM NO,	REMARKS	CORRECT BY:	UPDATES:
13	Walls were not light in color in Room 316	5/20/216	School will paint the wall April 30, 2016 <ul style="list-style-type: none"> <li>Room 316 walls were painted white.</li> </ul>
13	Paint was peeling inside and outside of the school building	5/20/216	Pending-to be discussed in the April 27 SIT meeting
13	Paint peeling Room 223	5/20/216	Completed
13	Paint peeling Room 405	5/20/216	Completed
13	Paint peeling Gym ceiling	5/20/216	Coordinate with DOC to assist with scraping of paint. Coordinate with line agency to provide lift for DOC <ul style="list-style-type: none"> <li>Effective May 18<sup>th</sup> – GYM will be closed and will not be used over the summer to ensure that the work is able to happen.</li> </ul>
13	Paint peeling Science Building	5/20/216	Pending
13	Boys' restroom near Room 108 ceiling	5/20/216	Custodians will scrape and paint bathroom ceiling on April 30, 2016
13	The ceiling was leaking from the skylight above the Cafeteria Stage area	5/20/216	Pending-to be discussed in the April 27 SIT meeting <ul style="list-style-type: none"> <li>Skylight re-sealed after the last re-inspection.</li> </ul>
19	Outdoor trip hazard; Metal sheets covering a concrete hole was not secured: Rooms 312, 310, and 306	5/20/216	Room 312, 310 repaired. Carpentry class will invert the sheet metal covering hole by Room 306. <ul style="list-style-type: none"> <li>Room 306</li> </ul>
19	Awning in disrepair outside Room 320	5/20/216	Replace the sections of 320 awning with corrugated tin roofing. Request assistance from F&M <ul style="list-style-type: none"> <li>F&amp;M John Leon Guerrero was on-site May 10, 2016 to conduct an assessment on how much material is needed to replace the areas with gaping holes. SSHS has set aside money from admin fund to purchase tin roofing and nails to address those with the holes. F&amp;M employees will provide the labor when materials are available.</li> </ul>

Additional notes:

1. Additional members for the committee are: Yigo Vice-Mayor Anthony Sanchez and F&M rep John Leon Guerrero.
2. Parent Rep Ms. Delos Santos was unable to make it but Ms. Hanzsek-Dela Cruz was able to attend – group conducted a tour of the facilities to familiarize themselves with the current citations.
3. Reply from F&M John:
  - This would be for areas 304-305,& 319-320 walk ways.....
  - 1. 60ea. 27'x10' corrugated roofing tin...
  - 2. 30lbs. 1/4"x2- 1/2" self drilling screws