

ITEM NO,	REMARKS	CORRECT BY:	UPDATES:
13	Walls were not light in color in Room 316	5/20/216	School will paint the wall April 30, 2016 <ul style="list-style-type: none"> Room 316 walls were painted white. Completed – June 4, 2016
13	Paint was peeling inside and outside of the school building	5/20/216	Pending-to be discussed in the April 27 SIT meeting Update: As of June 30, F&M will deliver their DOE lift to address the wall adjacent to the student parking lot. Staff has been identified to water blast first then paint. Projected date of completion is July 15.
13	Paint peeling Room 223	5/20/216	Completed
13	Paint peeling Room 405	5/20/216	Completed
13	Paint peeling Gym ceiling	5/20/216	Coordinate with DOC to assist with scraping of paint. Coordinate with line agency to provide lift for DOC <ul style="list-style-type: none"> Effective May 18th – GYM will be closed and will not be used over the summer to ensure that the work is able to happen. As of June 30, 2016, the Gym remains closed; however, F&M has procured for a lift to be delivered on Tuesday, July 5 along with three men who will work on the scraping and painting of the ceiling. The project is estimated to be completed in two weeks.
13	Paint peeling Science Building	5/20/216	Pending As of June 30, painting of the exterior is ongoing and the project is expected to be completed on Thursday, July 7, 2016
13	Boys' restroom near Room 108 ceiling	5/20/216	Custodians will scrape and paint bathroom ceiling on April 30, 2016 <ul style="list-style-type: none"> Restroom cordoned off and identified as off-limits to be completed within the week. 5/20/16 Completed – June 4, 2016 To be inspected July 29, 2016
13	The ceiling was leaking from the skylight above the Cafeteria Stage area	5/20/216	Pending-to be discussed in the April 27 SIT meeting <ul style="list-style-type: none"> Skylight re-sealed after the last re-inspection. Completed – June 4, 2016

19	Outdoor trip hazard; Metal sheets covering a concrete hole was not secured: Rooms 312, 310, and 306	5/20/216	Room 312, 310 repaired. Carpentry class will invert the sheet metal covering hole by Room 306. <ul style="list-style-type: none"> Room 306 -completed
19	Awning in disrepair outside Room 320	5/20/16	Replace the sections of 320 awning with corrugated tin roofing. Request assistance from F&M <ul style="list-style-type: none"> F&M John Leon Guerrero was on-site May 10, 2016 to conduct an assessment on how much material is needed to replace the areas with gaping holes. SSHS has set aside money from admin fund to purchase tin roofing and nails to address those with the holes. F&M employees will provide the labor when materials are available. Completed – June 4, 2016
13	Paint Peeling on the ceiling by the main hallway (faculty parking lot)	June 4, 2016	Completed – June 4, 2016
13	Paint peeling on the ceiling outside the Cafeteria main entrance	7/29/16	As of 6/30/16, ceiling outside the cafeteria entrance has been scraped and water blasted. Staff will commence painting the ceiling ready for the July 29 inspection.

Additional notes:

1. Additional members for the committee are: Yigo Vice-Mayor Anthony Sanchez and F&M rep John Leon Guerrero.
2. Parent Rep Ms. Delos Santos was unable to make it but Ms. Hanzsek-Dela Cruz was able to attend – group conducted a tour of the facilities to familiarize themselves with the current citations.
3. Reply from F&M John:
This would be for areas 304-305,& 319-320 walk ways.....
 1. 60ea. 27'x10' corrugated roofing tin...
 2. 30lbs. 1/4"x2- 1/2" self drilling screws

June 15, 2016:

Guam Home Center has team up with SSHS for OPERATION PENTURA. GHC will give a special price of \$99 for patrons who want to donate white, black, and grey paint to SSHS. To date, we have received 18 pails of paint, 10 of which was donated by GHC.

Additionally, several students who are attending summer school and are in need of service learning hours have been staying behind until 3:15pm to assist with the equipment surveys and painting.